



Construction of Household Toilets in Dhanora block Gadchiroli, Maharashtra.



Status Report
4st November 2025

**Kherwadi Social Welfare Association Plot No. 61-62, Parishramalaya,
Bandra (E), Mumbai 4000051 www.yuvaparivartan.org**

1. Village Meetings and Execution Planning

Conducted **1 village-level meeting** and **8 group meetings** in the target Gram Panchayat. The key discussion points included:

- Project approval and implementation updates
- Roles and responsibilities of the community
- Beneficiary registration process
- Identification and approval (NOC) of material storage locations
- Material logistics and delivery plan
- Finalization of *Bhoomi Poojan* (groundbreaking ceremony) dates



2. Documentation Process:

- Obtained **NOC documents** from the respective Gram Panchayats.
- **Beneficiary registration and site inspection** completed for the first batch of selected households.



3. Vendor Selection & Procurement:

- **Vendor selection process** completed successfully.
- **6 masons** and **8 helper masons** have been appointed; recruitment for the remaining positions is in progress.
- Procurement of **all construction materials** (cement, bricks, sand, toilet seat, door frame, window, roof etc.) has been finalized and stated to dispatch.

4. Construction Activity Status:

- **Layout Marking:** Completed for 41 out of 100 toilets.



- **Foundation Excavation:** Foundation Excavation Completed for 30 out of 100 toilets.



- **Foundation Construction:** Foundation Construction Completed for 25 out of 100 toilets.



- **Super Structure Construction:** Initiate superstructure construction for 22 toilets and completed 12 toilets construction.



5. Next Steps / Upcoming Plans

- ✓ **Registration:** Complete registration for an additional **100 beneficiaries** in the coming month.
- ✓ **Material Shifting & Distribution:** Transport and distribute construction materials for **50 beneficiaries**.
- ✓ **Layout Marking:** Complete layout marking for **75–85 additional toilets**.
- ✓ **Foundation Construction:** Initiate foundation work for **40–50 toilets**.
- ✓ **Super Structure Construction:** Initiate superstructure construction for 50 toilets
- ✓ **Soak Pit Construction:** Initiate drum cutting and installation for constructed toilet.
- ✓ **Roof Fitting :** Initiate the toilet roof fitting and parapet construction above the roof.
- ✓ **Community Engagement:** Conduct further meetings and awareness sessions to encourage participation.
- ✓ **Monitoring & Documentation:** Continue regular site supervision, progress tracking, and expenditure recording.